

Target Vs Achivement (Jan -2014)

District Madhepura

Block	House Construction											Toilet Construction										
	1st Bank Advice				HRC-3	Net Balance(1st Advice)	2nd Bank Advice				3rd Bank Advice				1st Bank Advice (Toilet)				2nd Bank Advice (Toilet)			
	Total Target	Issued Till Jan-14	Issued in Jan-14	Balance			Total Target	Issued Till Jan-14	Issued in Jan-14	Balance	Total Target	Issued Till Jan-14	Issued in Jan-14	Balance	Total Target	Issued Till Jan-14	Issued in Jan-14	Balance	Total Target	Issued Till Jan-14	Issued in Jan-14	Balance
Murliganj	6059	3297	0	2762	2423	339	1483	1480	34	3	1122	808	145	314	1480	1070	116	410	40	23	4	17
Kumarkhand	4332	4332	0	0	0	0	2837	2837	7	0	1902	1902	52	0	2837	2830	14	7	342	186	41	156
Madhepura	3552	3631	0	0	0	0	2391	2391	20	0	1750	1682	0	68	2391	2050	368	341	208	0	0	208
Shankarpur	3534	3502	0	32	2	30	2009	2006	7	3	1241	1207	32	34	2006	2006	19	0	99	0	0	99
Singheshwar	2234	2073	15	161	117	44	1345	1295	38	50	746	362	30	384	1295	912	128	383	110	0	0	110
Udakisunganj	1916	1679	0	237	0	237	1312	1194	0	118	857	0	0	857	1194	597	84	597	85	0	0	85
Puraini	1755	1081	22	674	466	208	527	464	22	63	290	157	29	133	464	345	25	119	186	8	8	178
Alamnagar	1247	1247	0	0	0	0	975	877	26	98	613	282	0	331	877	688	127	189	42	0	0	42
Gwalpada	1087	1008	16	79	0	79	671	621	0	50	423	391	55	32	621	433	17	188	142	8	0	134
Bihariganj	1065	928	25	137	98	39	451	436	0	15	258	189	0	69	436	280	45	156	45	14	0	31
Chausa	690	688	0	2	2	0	310	310	2	0	195	183	10	12	310	242	20	68	32	10	10	22
All Blocks	27471	23466	78	4084	3108	976	14311	13911	156	400	9397	7163	353	2234	13911	11453	963	2458	1331	249	63	1082

District Project Manager

DMSU-Madhepura

BIHAR KOSI FLOOD RECOVERY PROJECT (HOUSING)
Progress Report- Jan, 2015

District Madhepura		No of Beneficiary	1st Installment		Construction Started	Foundation	Plinth	Lintel	Roof Completed	House Completed	2nd Installment			3rd Installment		
			Bank Advice Issued	Money Withdrawl							Applied	Issued	Withdraw	Applied	Issued	Withdraw
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Murli ganj	Report Dec, 14	6059	3297	3240	2019	203	364	349	0	1103	1446	1446	1428	663	663	173
	Report Jan, 14	6059	3297	3241	2056	206	367	361	0	1122	1480	1480	1468	808	808	255
	Monthly Progress	0	0	1	37					19	34	34	40	145	145	82
Kumarkhand	Report Dec, 14	4332	4332	4274	3810	133	847	980	0	1850	2830	2830	2546	1850	1850	1242
	Report Jan, 14	4332	4332	4273	3817	133	847	935	0	1902	2837	2837	2546	1902	1902	1356
	Monthly Progress	0	0	-1	7					52	7	7	0	52	52	114
Madhepura	Report Dec, 14	3552	3631	3622	3177	61	745	572	95	1704	2371	2371	2242	1682	1682	719
	Report Jan, 14	3552	3631	3629	3218	90	737	567	74	1750	2391	2391	2381	1682	1682	719
	Monthly Progress	0	0	7	41					46	20	20	139	0	0	0
Shankarpur	Report Dec, 14	3534	3502	3270	2722	218	492	823	0	1189	1999	1999	1757	1175	1175	418
	Report Jan, 14	3534	3502	3271	2729	210	510	768	0	1241	2006	2006	1788	1207	1207	501
	Monthly Progress	0	0	1	7					52	7	7	31	32	32	83
awa	Report Dec, 14	2234	2058	2057	1763	106	334	548	88	687	1257	1257	1227	332	332	178

Singhes	Report Jan, 14	2234	2073	2057	1763	80	338	549	50	746	1313	1295	1240	439	362	356
	Monthly Progress	0	15	0	0					59	56	38	13	107	30	178
Udakisingar	Report Dec, 14	1916	1679	1679	1535	60	163	425	34	853	1194	1194	1194	0	0	0
	Report Jan, 14	1916	1679	1679	1535	60	163	395	60	857	1194	1194	1194	0	0	0
	Monthly Progress	0	0	0	0					4	0	0	0	0	0	0
Puraini	Report Dec, 14	1755	1059	1017	980	235	258	173	52	262	442	442	418	144	128	94
	Report Jan, 14	1755	1081	1034	999	190	282	200	37	290	464	464	454	163	157	152
	Monthly Progress	0	22	17	19					28	22	22	36	19	29	58
Alamnagar	Report Dec, 14	1247	1247	1237	909	4	52	253	87	513	851	851	851	282	282	0
	Report Jan, 14	1247	1247	1237	1041	12	54	268	94	613	877	877	877	413	282	282
	Monthly Progress	0	0	0	132					100	26	26	26	131	0	282
Gwalpada	Report Dec, 14	1087	992	922	829	28	130	248	0	423	623	621	610	336	336	295
	Report Jan, 14	1087	1008	937	829	28	130	248	0	423	628	621	610	391	391	295
	Monthly Progress	0	16	15	0					0	5	0	0	55	55	0
Bihariganj	Report Dec, 14	1065	903	901	674	35	188	196	14	241	438	436	419	189	189	71
	Report Jan, 14	1065	928	901	678	33	194	181	12	258	444	436	419	198	189	182
	Monthly Progress	0	25	0	4					17	6	0	0	9	0	111
Chausa	Report Dec, 14	690	688	688	539	94	142	115	0	188	308	308	295	173	173	92
	Report Jan, 14	690	688	688	546	94	142	115	0	195	310	310	304	183	183	148
	Monthly Progress	0	0	0	7					7	2	2	9	10	10	56
Total All Blocks	Report Dec, 14	27471	23388	22907	18957	1177	3715	4682	370	9013	13759	13755	12987	6826	6810	3282
	Report Jan, 14	27471	23466	22947	19211	1136	3764	4587	327	9397	13944	13911	13281	7386	7163	4246
	Monthly Progress	0	78	40	254					384	185	156	294	560	353	964

BIHAR KOSI FLOOD RECOVERY PROJECT (TOILET CONSTRUCTION)
Progress Report- Jan , 2015

Block Name		No of Beneficiary(Housing)	No of Beneficiary Issued 2nd bank Advice(Housing)	No of Beneficiary completed their houses	No of Agreements	1st Instalment		Material Purchase	Plinth completion	Superstructure completion	Toilet completed	2nd Installment			Remarks
						Bank Advice Issued	Money withdrawal					Applied	Issued	Withdrawal	
1	2	3		4	5	6		7	8	9	10	11	12	13	14
Murliganj	Report Dec, 14	6059	1446	1103	954	954	924	0	10	6	13	19	19	0	
	Report Jan, 15	6059	1480	1122	1070	1070	1014	0	10	6	24	23	23	0	
	Monthly Progress	0		19	116	116		0	0	0	11	4	4	0	
Kumarkhand	Report Dec, 14	4332	2830	1850	2816	2816	1005	362	121	12	183	145	145	0	
	Report Jan, 15	4332	2837	1902	2830	2830	1324	436	120	0	222	186	186	0	
	Monthly Progress	0		52	14	14		74	-1	-12	39	41	41	0	
Madhepura	Report Dec, 14	3552	2371	1704	1774	1682	714	146	52	0	76	0	0	0	
	Report Jan, 15	3552	2391	1750	2219	2050	1352	508	86	0	122	0	0	0	
	Monthly Progress	0		46	445	368		362	34	0	46	0	0	0	
Shankarpur	Report Dec, 14	3534	1999	1189	1987	1987	1156	129	0	0	84	52	0	0	
	Report Jan, 15	3534	2006	1241	2006	2006	1445	152	5	0	94	0	0	0	
	Monthly Progress	0		52	19	19		23	5	0	10	-52	0	0	
Singheshv	Report Dec, 14	2234	1257	687	817	784	610	108	33	27	50	0	0	0	
	Report Jan, 15	2234	1295	746	966	912	774	108	33	27	50	0	0	0	
	Monthly Progress	0		59	149	128		0	0	0	0	0	0	0	
Udakisingh	Report Dec, 14	1916	1194	853	632	513	248	107	20	0	42	0	0	0	
	Report Jan, 15	1916	1194	857	632	597	300	110	30	0	55	0	0	0	
	Monthly Progress	0		4	0	84		3	10	0	13	0	0	0	

Puraini	Report Dec, 14	1755	442	262	321	320	284	106	26	0	83	5	0	0	
	Report Jan, 15	1755	464	290	346	345	324	86	53	9	124	13	8	0	
	Monthly Progress	0		28	25	25		-20	27	9	41	8	8	0	
Alamnaga	Report Dec, 14	1247	851	513	561	561	561	0	0	0	42	0	0	0	
	Report Jan, 15	1247	877	613	688	688	688	0	0	0	42	0	0	0	
	Monthly Progress	0		100	127	127		0	0	0	0	0	0	0	
Gwalpada	Report Dec, 14	1087	621	423	416	416	385	137	87	0	55	8	8	8	
	Report Jan, 15	1087	621	423	443	433	385	137	87	0	55	30	8	8	
	Monthly Progress	0		0	27	17		0	0	0	0	22	0	0	
Bihariganj	Report Dec, 14	1065	436	241	235	235	182	67	8	4	24	14	14	0	
	Report Jan, 15	1065	436	258	280	280	275	125	12	4	29	21	14	14	
	Monthly Progress	0		17	45	45		58	4	0	5	7	0	14	
Chausa	Report Dec, 14	690	308	188	230	222	150	6	5	0	21	5	0	0	
	Report Jan, 15	690	310	195	242	242	200	7	6	0	26	10	10	0	
	Monthly Progress	0		7	12	20		1	1	0	5	5	10	0	
Total All Blocks	Report Dec, 14	27471	13755	9013	10743	10490	6219	1168	362	49	673	248	186	8	
	Report Jan, 15	27471	13911	9397	11722	11453	8081	1669	442	46	843	283	249	22	
	Monthly Progress	0	156	384	979	963	1862	501	80	-3	170	35	63	14	

Progress Report of BKFRP (Housing Component) - Madhepura
Month : Jan - 2015

Sl. No.	Block	No of Beneficiaries			1st Instalment		Lintel	Roof Completed	House Completed	Total Lintel (8+9+10)	2nd Instalment		3rd Instalment	
		1st Phase	2nd Phase	Total (3+4)	Issued	Pending (5-6)					Issued	Pending (11-12)	Issued	Pending (10-14)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Murliganj	1968	4091	6059	3297	2762	361	0	1122	1483	1480	3	808	314
2	Kumarkhand	3959	373	4332	4332	0	935	0	1902	2837	2837	0	1902	0
3	Madhepura	2686	866	3552	3631	0	567	74	1750	2391	2391	0	1682	68
4	Shankarpur	1785	1749	3534	3502	32	768	0	1241	2009	2006	3	1207	34
5	Singheshwar	853	1381	2234	2073	161	549	50	746	1345	1295	50	362	384
6	Udakisunganj	1416	500	1916	1679	237	395	60	857	1312	1194	118	0	857
7	Puraini	411	1344	1755	1081	674	200	37	290	527	464	63	157	133
8	Alamnagar	363	884	1247	1247	0	268	94	613	975	877	98	282	331
9	Gwalpada	845	242	1087	1008	79	248	0	423	671	621	50	391	32
10	Bihariganj	450	615	1065	928	137	181	12	258	451	436	15	189	69
11	Chausa	536	154	690	688	2	115	0	195	310	310	0	183	12
Total All Blocks		15272	12199	27471	23466	4084	4587	327	9397	14311	13911	400	7163	2234

District Project Manager
BKFRP-Madhepura

Progress Report BKFRP - Toilet Construction - Madhepura

Month : Jan- 2015

Sl. No.	Block	No of Beneficiaries			Eligible Beneficiary	1st Instalment		Plinth		2nd Instalment		Completed toilet
		1st Phase	2nd Phase	Total (3+4)		Issued	Pending (6-7)	Complete	Pending	Issued	Pending (9-12)	
1	2	3	4	5	6	7	8	9	10	12	13	14
1	Murliganj	1968	4091	6059	1480	1070	410	10	1060	23	-13	24
2	Kumarkhand	3959	373	4332	2837	2830	7	120	2710	186	-66	222
3	Madhepura	2686	866	3552	2391	2050	341	86	1964	0	86	122
4	Shankarpur	1785	1749	3534	2006	2006	0	5	2001	0	5	94
5	Singheshwar	853	1381	2234	1295	912	383	33	879	0	33	50
6	Udakisunganj	1416	500	1916	1194	597	597	30	567	0	30	55
7	Puraini	411	1344	1755	464	345	119	53	292	8	45	124
8	Alamnagar	363	884	1247	877	688	189	0	688	0	0	42
9	Gwalpada	845	242	1087	621	433	188	87	346	8	79	55
10	Bihariganj	450	615	1065	436	280	156	12	268	14	-2	29
11	Chausa	536	154	690	310	242	68	6	236	10	-4	26
Total All Blocks		15272	12199	27471	13911	11453	2458	442	11011	249	193	843

**District Project Manager
BKFRP-Madhepura**